



## Southwark Town Hall - Newsletter No 17 Theatre Peckham, Artist studios & Student Accommodation



### 15<sup>th</sup> April 2016

The Marketing Suite is on course for completion on the 16<sup>th</sup> May 2016. Floor sanding works are complete. The furniture installation and decorating are to start next week, followed by the final builders and sparkle clean.

The stone copping is now complete to the existing building parapet. New window openings have now been formed along the Mistral House elevation. Brickwork is complete to the theatre along this same elevation and is continuing in the main student area. Windows are 95% complete. The Pavilion is progressing well. Curtain walling is underway and plywood roof covering is complete.



Scaffolding is to be struck to the Havil Street & Peckham Road elevations over the coming weeks.

The internal steel staircases are nearing completion. Plaster boarding is progressing in the existing and new build. Decoration is progressing. Mist coat is now complete to levels 3, 4, 5 and 6. Mechanical & Electrical is nearing 1<sup>st</sup> fix completion in the new build.

We thank you for your ongoing patience while these works are carried out.

Bryan Haynes, Project Team Leader

H G Construction Ltd



**HG Construction, Southwark Town Hall, 31 Peckham Road, SE5 8UB**  
**[southwarktownhall@hgconstruct.co.uk](mailto:southwarktownhall@hgconstruct.co.uk)**

**Site opening hours:**

**8:00am – 6pm Monday to Friday**

**8:00am – 1pm Saturday**